EXTENSION OF TIME PROPOSAL

1	Name of work	Removing of Debris & Bush Cutting in Doddaboramanadoddi Area in Ward no: 10 (Doddaboramanadoddi) Vidyaranyapura
2	Amount of Work Portion	468549=00
3	Estimated Cost	5.00 Lakhs
4	Name of contractor	R.S. Thyagaraj
5	Agreement No.	309
6	No. and date under which work order issued	309/16-02-2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	17-04-2015
9	Date of receipt of application in the sub division office	17-04-2015
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	71 ~~300~~ Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Nil.
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Extension of time may kindly be
22	Remarks of the EE with the daily rate of penalty proposed	Granted with

Zadhar
Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
EOT Granted for 349 days

Penalty to be levied

Chief Engineer
Yelahanka Zone, Bangalore-92

09.02.17